



## Commissioning Sheet

### Contact Details:

Name of the Site: \_\_\_\_\_

Site Address: \_\_\_\_\_

Name of the Commissioning Engineer: \_\_\_\_\_

Job Reference Number: \_\_\_\_\_ / Date: \_\_\_\_\_

### System Details:

Telephone Number of the SIM installed in the unit: \_\_\_\_\_

Serial Number: \_\_\_\_\_

Location of the Alarm panel: \_\_\_\_\_

### System Setup:

Please use this commissioning form in conjunction with the "Quick Start Guide" for the SMS Dialler. Download from our website- <http://www.envirotechalarms.com/ciscms/kcfinder/upload/productdownloads/Dialler%20Manual%20V1.1.pdf>

Is there power to the SMS panel?  YES  NO - Reason: \_\_\_\_\_

Has the SMS card been installed?  YES  NO - Reason: \_\_\_\_\_

Is there credit on the SIM card?  YES  NO - Reason: \_\_\_\_\_

Is there a signal for the SIM network in the installation area?  YES  NO - Strength: \_\_\_\_\_

Have you programmed in the master telephone number?  YES  NO - Number: \_\_\_\_\_

Have you programmed in any additional telephone numbers?  YES  NO - Number: \_\_\_\_\_

Have you programmed the text message required to be sent when an alarm is triggered?  YES  NO -

Message (1): \_\_\_\_\_ Message (2): \_\_\_\_\_

Has the unit been programmed with a routine to prevent a PAYG SIM from defaulting to sleep?  YES  NO

If using the output relay has this been switched on and set up?  YES  NO

Does the SMS Dialler send the text message when an alarm is triggered?  YES  NO

### Additional Information:

Testing Engineer

Name: \_\_\_\_\_ Company: \_\_\_\_\_ Date: \_\_\_\_\_

Signature: \_\_\_\_\_

Client Representative (we accept that the system described has been tested and commissioned and is in proper working order):

Name: \_\_\_\_\_ Company: \_\_\_\_\_ Date: \_\_\_\_\_

Signature: \_\_\_\_\_